EXTENSION OF TIME PROPOSAL

1	Name of work	Removal of debris and disposing of trees in Bagalagunte Ward No 14.
2	Amount of Work Portion	
3	Estimated cost	15-00 Lacs
4	Name of contractor	[illegible]
5	Agreement No	
6	NO and Date under which work order issued	EE/DP/37/15-16 dt 24.3.2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	–
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	90 days
12	work Carried out during 1st extension.	–
13	work Carried out during 2nd extension.	–
14	Time now applied for	275 days
15	Date of recommending time limit applied for	
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	NIL
18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charged on the work after the expairy of original period	–
20	Whether notice as per clause of contract has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	16-17ನೇ ಸಾಲಿನ ಕಾಮಗಾರಿಯನ್ನು [illegible]
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for Approval.

ASSISTANT ENGINEER
Ward No 14

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು